

# MINISTRY OF WORKS AND ENERGY DEVELOPMENT 2023 SCORECARD

SN	PROJECT DESCRIPTION	PROJECT CODE	PROJECT LOCATION LGA	NAME OF IMPLEMENTING COMPANY	DATE OF AWARDED	CONTRACT SUM (Naira)	CONTRACT SUM (Naira)	PROJECT STATISTIC/ PERFORMANCE PERCENTAGE	EXPECTED DATE OF COMPLETION	RECOMMENDATION
1	Construction of Adamawa SuperFlyover welcome to Yola to AA Lawan		Yola North	TRIACTA Nig Ltd	9/19/2023	21,819,348,234.36		90%		
2	Construction of Mubi Roundabout Flyover		Yola North	TRIACTA Nig Ltd	9/19/2023	9,264,498,755.33		100%		
3	Construction of Girei, Pariya ward Boki Road		Girei	Raycon & Co Nig Ltd	7/12/2023	4,455,320,450.68	1,939,126,016.97	70%		
4	Construction of Army Barracks - Mayo belwa Road 145.50KM		Mayo-belwa	PW Nigeria Ltd	7/15/2023	6,135,607,865.77	3,162,648,876.07	65%		
5	Construction of 19km Road		Mayo-belwa	PW Nigeria Ltd	3/27/2023	3,277,439,804.51	1,000,000,000.00	67%		